COMPLETION REPORT

1	Name of Work & Job Code	Construction of Yoga Center building at proposed park Mallasandra Sy No.33 in ward no.13.
2	Sanctioned Estimate No & Date (AS No)	BBMP/EE/PD/AS/04/17-18 Dt: 23.9.2017
	Sanctioned Estimate No & Date (TS No)	BBMP/CE/DZ/TS/132/17-18 Dt: 25.9.2017
3	Head Of Account which is Chargable	P-3176
4	Work Order No. & Date	BBMP/PD/WO/15/2017-18 Dt: 26.10.2017
5	Name of Contractor	KRIDL
6	Time Stipulated for completion of work	
7	Date of Commencement	BBMP/PD/WO/15/2017-18 Dt: 26.10.2017
8	Date of Completion	As intimated it appears work is completed please arrange the same at the earliest
9	Delay in execuation of Work	
10	Measurement recoded in M.B Book No.	M.B No. 4106 Pg. 410512-522
11	Check Measurment of the Asst. Executive Engineer	
12	Name of the Office/Offical in charge of the Work	
13	a) Assistant Engineer	Siddrajegowda B.S
	b) Asst.Executive Engineer	Kumarappa .H

Sanctioned Estimate Amount	Amount Claims As per Actually Executed as per bills	Excess	Savings
132-00	12665746	—	543254 —

1) Certified that the above work has been completed within the stipulated time noted in the Work Order.
2) Certified that theContractor has delayed and completed the work for which necessary fine
3) Certified that the above work has been executed by the Contractor satisfactory.

Asst. Engineer

Asst.Executive Engineer

Executive Engineer

Scanned by CamScanner